PERMIT TO WORK INSPECTION REPORT

No: INS-19806

Requested by:

Name : luke chenoweth **Company** : RJE GLOBAL **Position** :
Phone : **Mobile** : 0417903301 **Fax/Email** : luke.chenoweth@rjeglobal.com

Site Details:

Street No : Berry Bank Estate stage 2, 578 **Street Name** : PADGETTS LANE **Suburb/Town** : BERRY BANK **Postcode** : 3380

Site Contact Details:

Name : luke chenoweth **Company** : rje **Position** : SITE SUPERVISOR
Phone : 0417903390 **Mobile** : **Fax/Email** : luke.chenoweth@rjeglobal.com

Work Proposed Near Network Operator Assets:

☐ Painting ☐ Construction ☐ Rendering ☐ Extension ☐ Tree Cutting
☑ Civil Excavation ☐ Boring ☐ Other

Status of Proposed Works:

☐ General Enquiry Only ☐ Feasibility ☑ Scheduled ☐ Commenced

Compliant to 2019 Electricity Safety(General) Regulations Table 610

☐ YES ☐ NO

Equipment to be Used Near Network Operator Assets:

☐ Crane ☐ Concrete Pump ☐ Scaffold ☑ Excavator ☐ Scissor lift/Boom lift
☐ Tip Truck ☐ Drilling Rig / Pile Driver ☐ Borer
☑ Other VERMEER TRENCHER

Details of Proposed Works:

Civil excavation works for new estate development

Proposed Works Inside No Go Zone:

☐ YES ☑ NO **Closest Asset No:** N/A

Assets Affected:

☐ EHV ☐ 66kV ☐ HV ☐ LV ☐ Public Lighting
☑ Overhead Cable ☐ Tower ☐ Pole ☐ Substation ☐ Underground Cable

DETAILS OF ADVICE GIVEN TO CUSTOMER

Actions Required:

☐ None ☐ Permit to Work Required ☐ Visual Device/Warning Barrier ☐ Shutdown
☐ Relocation ☑ Safety Management Plan

Requested target date for completion of any Network Operator actions:

Further Details:

As per your application you have indicated that your proposed works are NOT within 6400mm of CitiPower/Powercor OVERHEAD distribution assets and therefore outside the No go zone area. A Qualified Spotter must be used while operating mobile plant within 6400mm of CitiPower/Powercor OVERHEAD powerlines to ensure that mobile plant, load and /or persons maintain a minimum clearance of 3000mm to Overhead powerlines at all times. If closer access is required you must contact CitiPower/Powercor to arrange to have an estimate provided for Visual Warning Devices attached or arrange a Power Shutdown and subsequent issue a Permit to Work PRIOR to commencement of proposed works. No excavations to be carried out within 10,000mm of SWER poles. SWER isolation to be arranged with New connections

No Go Zone brochure given to customer:
No Go Zone pamphlets given to customer:

☐ Framework for undertaking work near overhead and underground assets
☐ Special provisions for plant and equipment
☐ No go zones for underground utility services
☐ Special provisions for scaffolding

Proposed customer works may proceed - no further action from Network Operator

Inspection Report carried out by:

Name : Grant Quinn **Signed :** Grant Quinn **Phone :** (03) 9297 6564 **Date :** 22/03/2021

Inspection Report received by:

I agree to indemnify the Network Operator against all injury to person's claims for damage or loss of property in any way arising out of the proposed works or incidental to it. Where permission is sought for these works, the granting of such permission will not lead to a significant decrease in electrical safety.

Name : **Signed :** **Phone :** **Date :**